ROUTING A	ND TRANSMITTAL P	e 2008/03/05 : CIA-RDP85B01152R00060074003		
TO: (Name, office synbuliding, Agency, 1. Co/OOA 2. AOOA	mbol, reom number, (Post)	Initiate Date		
2 ADDA		2 1965		
2 DOR		FEB 1983		
1 L41				
R. Action				
Approvel As Requested	File For Clearance	Note and Return For Convergation Prepare Repty See Me Signature		
Circulate Comment	For Your Information Investigate			
Coordination EMARKS	Justify			

DO NOT use this	form as a RE clearance	CORD of ap	provels, r actions	concurrences, disposals,
FROM: (Name, org.	symbol, Agenc	y/Post)		Room No.—Bidg.
5041-102			•	Phone No.
★ GPÓ : 1981 0 - 361-	529 (148)	OP1	HONEAL IN	FORM 41 (Rev. 7-76)

2 February 1983

83-0386

Note For: DDA

45-4

- 1.) Today, Dan King informed me that you were asking about the work being done in the OCR theaters on the first floor.
- 2.) A work order to accomplish major renovations to the OCR theaters was received in LSD but had a lesser priority than SAFE II, early capability SAFE, and Polygraph renovation, Phase II, III, and IV. Director/OCR, was most anxious STAT to get to the theater renovations, so LSD agreed to assign tradesmen to this job when they had time between other higher priority tasks. Early on in the work it was discovered that insulation under the raised floor contained asbestos. Work had to stop until GSA/CIA safety personnel could issue instructions on how the insulation could be removed.

3.) Work to remove the insulation started on 31 January 1983. We will continue to work on the theater area as we can spare the personnel.

STAT

-> PAINTING WALLS -> CARPETING -> NEW CHAIRS -> NEW EQUIPMENT (\$100K) BEING INSTALLED.